

Grant All-Detail Report Watershed Based Funding Metro 2019

Grant Title - 2019 - Watershed Based Funding Metro (Browns Creek WD)

Grant ID - P19-3256

Organization - Browns Creek WD

Original Awarded Amount	\$78,760.00	Grant Execution Date	10/16/2018
Required Match Amount	\$7,876.00	Original Grant End Date	12/31/2022
Required Match %	10%	Grant Day To Day Contact	Karen Kill
Current Awarded Amount	\$78,760.00	Current End Date	12/31/2022

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$78,760.00	\$78,760.00	\$0.00
Total Match Amount	\$8,096.00	\$15,434.51	\$-7,338.51
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$86,856.00	\$94,194.51	\$-7,338.51

^{*}Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

	Activity					Last Transaction	Matchi ng
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Construction	Streambank or Shoreline Protection	Current State Grant	2019 - Watershed Based Funding Metro (Browns Creek WD)	\$58,248.00	\$58,248.00	12/2/2022	N
Design and Construction Oversight	Technical/Engi neering Assistance	Current State Grant	2019 - Watershed Based Funding Metro (Browns Creek WD)	\$20,512.00	\$20,512.00	12/31/2021	N

					Last	Matchi
Activity					Transaction	ng
Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Technical/Engi neering	Local Fund	BCWD Inkind Match	\$8,096.00	\$15,434.51	12/14/2022	Υ
	Technical/Engi neering	Category Source Type Technical/Engi Local Fund neering	Category Source Type Source Description Technical/Engi Local Fund neering BCWD Inkind Match	CategorySource TypeSource DescriptionBudgetedTechnical/EngiLocal Fund\$8,096.00neeringBCWD Inkind Match	CategorySource TypeSource DescriptionBudgetedSpentTechnical/EngiLocal Fund\$8,096.00\$15,434.51neeringBCWD Inkind Match	Activity Category Source Type Source Description Budgeted Spent Date Technical/Engi Local Fund \$8,096.00 \$15,434.51 12/14/2022

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
580 - Streambank and Shoreline	1	3	2400 LINEAR FEET	2400 LINEAR FEET
Protection				

Proposed Activity Indicators

Activity Name Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments	
------------------------------	---------------	-----------	------------------	----------	--

Final Indicators Summary

Indicator Name	Total Value	Unit
TEMPERATURE	0.60	DEGREES C

Grant Activity

Grant Activity - Construction				
Description	Project implementation to restore establishment.	2400 linear feet of Brown's Creek: o	onstruction, plan	t materials and installation,
	_	s of the Riparian Shading Study, the o .2, and 13) is a reduction in the mon um June-August from		•
	temperatures just below the therr natural reproduction, and increase		y allowing for pot	tential population expansion,
	and will have potential future shad Shade will be measured by hemist improvements in annual shading. temperatures. Ongoing biological monitoring for	grant would be to implement two of de of 84%. Site 11 has 49% existing so therical photographs and analyzing t Ongoing thermal monitoring will det fish and macroinvertebrates to dete	hade and will have he photographs in ermine success in	re potential future shade of 80%. In WinSCANOPY to determine In reducing monthly mean stream
	coldwater assemblage in Brown's Creek.	TECTION		
Category Start Date	STREAMBANK OR SHORELINE PRO 1-Nov-21	End Date		14-Dec-22
Has Rates and Hours?	No	End Date		14-Det-22
Actual Results	Restored 2,400 linear feet of Brow buckthorn) over 23.6 acres of ripa stream while allowing understory Contracted with MN Native Lands	capes. Signs created and posted on removed completed 2022 because of	0 native trees and	d 120 shrubs to shade the trout

	Activity Action - Brown's Creek Riparian Shade Restoration						
	Practice		580 - Streambank and Shoreline	Count of	Activities		1
			Protection				
	Description		Millbrook HOA property reaches 10B	illbrook HOA property reaches 10B and 11			
	Proposed Size	/ Units	2,400.00 LINEAR FEET	Lifespan			10 Years
	Actual Size/Units 2,400.00 LINEAR FEET		2,400.00 LINEAR FEET	Installed Date			14-Dec-22
	Mapped Activ	ities	3 Line(s)	Technica	l Assistance Provider		Private Consultant
Final Indicator for	r Brown's Cree	k Ripariar	Shade Restoration				
Indicator Name		TEMPERA	TURE		Value	0.6	
Indicator Subcate	gory/Units	WATER P	POLLUTION (REDUCTION ESTIMATES) DEGR		Calculation Tool	Othe	er
		С					
Waterbody		Browns C	reek				

Grant Activity - Design and Construction Oversight					
Description	Planning, Design, Cooperative Agreement wit	Planning, Design, Cooperative Agreement with Landowner, permitting, bidding and contracting, and construction oversight			
	To be completed by both Karen Kill, BCWD Ad	dministrator regarding permitting, coopera	tive agreements and contracting.		
	Design, bidding and construction oversight, a	nd preparation of an O&M plan by District	engineers.		
Category	TECHNICAL/ENGINEERING ASSISTANCE				
Start Date	1-Jun-19	End Date	14-Dec-22		
Has Rates and Hours?	Yes				
Actual Results	2018-Met with Millbrook HOA Board to develop a cooperative agreement. Working with BCWD legal to draft.				
	2019-Cooperative Agreement with Stillwater has been drafted and executed by all parties.				
	2019- Cooperative Agreement has been drafted and submitted to Millbrook HOA for execution. HOA Board changed and item was not included for execution at annual meeting. Working with HOA to get agreement approved.				
	2019- Design has been completed and is ready to seek quotes as soon as agreement is executed.				
	2020- December resumed conversations with	n Millbrook HOA.			
	2021-Completed agreement with Millbrook Hassisted in contracting with MNL, created prowebsite. Oversight of work beginning late fall	eject signage for onsite along walking trail to	• • •		
	2022-Oversight of project work. Delays due t	to eagle nest and dry weather.			

Grant Attachments

Document Name	Document Type	Description
2019 WBIF Metro amendment EXECUTED	Grant Agreement	
	Amendment	
2019 Watershed Based Funding Metro	Grant Agreement	2019 Watershed Based Funding Metro - Browns Creek WD

Document Name	Document Type	Description
2019 Watershed Based Funding Metro EXECUTED	Grant Agreement	2019 Watershed Based Funding Metro - Browns Creek WD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/12/2021
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/28/2021
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 06/23/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 05/14/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/31/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/15/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/23/2023
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/23/2023
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/23/2023
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 12/20/2022
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/17/2022
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/27/2022
Final Financial Report	Grant	2019 - Watershed Based Funding Metro (Browns Creek WD)
Financial Summary and Supporting Invoices	Grant	2019 - Watershed Based Funding Metro (Browns Creek WD)
Grant Amendment Request for Extension of Expiration	Journal	Journal Dated - 07/23/2021
Date		
Millbrook HOA agreement	Grant	2019 - Watershed Based Funding Metro (Browns Creek WD)
P19-3256 Grant Amendment	Grant Agreement	
	Amendment	
Riparian Shading Feasibility Report	Grant	2019 - Watershed Based Funding Metro (Browns Creek WD)
Stillwater Agreement	Progress	Progress Dated - 01/31/2020
Washington Co Final Project List	Grant	2019 - Watershed Based Funding Metro (Browns Creek WD)
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 09/28/2018
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 09/11/2018