

Project Name | Applewood Hills Golf Course Stormwater Reuse

Date | 5/30/2022

To / Contact info | BCWD Board of Managers

Cc / Contact info | Karen Kill, District Administrator

From / Contact info | Derek Lash

Regarding | Change Order No. 2

Purpose

The purpose of this memorandum is to summarize the Contractor's request to extend the dates for Substantial Completion and Final Completion.

Summary of Change Order No. 2

The Contractor (GM Contracting, Inc.) has requested the dates for Substantial Completion and Final Completion be extended to accommodate work following Xcel Energy's installation date of the project transformer that will provide power to the pump station. Xcel Energy is planning to install the transformer on June 26th and 27th.

The current completion dates are June 1, 2023 for Substantial Completion and June 30, 2023 for Final Completion. The Contractor has requested those dates be extended to July 15, 2023 and July 31, 2023 respectively. The Contractor's revised schedule plans for connecting the pump station to the electrical source in early July.

Requested Action

EOR requests the Board of Managers to approve Change Order No. 2 to extend the dates for Substantial Completion and Final Completion.

SECTION 006363

CHANGE ORDER

NO. 2

Date of Issuance: 6/6/2023 Effective Date: _____

Project: Applewood Hills Golf Course Stormwater Reuse	Owner: Brown's Creek Watershed District	Owner's Contract No.: N/A
Contract: N/A	Date of Contract: 3/22/2022	
Contractor: GM CONTRACTING, INC.		Engineer's Project No.: 00041-0373

The Contract Documents are modified as follows upon execution of this Change Order:

Description: CHANGE THE DATES FOR SUBSTANTIAL COMPLETION AND FINAL COMPLETION TO ACCOMODATE WORK FOLLOWING XCEL ENERGY'S INSTALLATION DATE OF THE PROJECT TRANSFORMER THAT WILL PROVIDE POWER TO THE PUMP STATION.

Attachments (list documents supporting change): N/A

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIMES:

Original Contract Price:
\$ _____

Original Contract Times: Working days Calendar days
Substantial completion (~~days or~~ date): 11/30/2022
Ready for final payment (~~days or~~ date): 2/28/2023

[Increase] [Decrease] from previously approved Change Orders No. _____ to No. _____
\$ _____

[Increase] [~~Decrease~~] from previously approved Change Orders No. 1 to No. 2 :
Substantial completion (days): 183
Ready for final payment (days): 122

Contract Price prior to this Change Order:
\$ _____

Contract Times prior to this Change Order:
Substantial completion (~~days or~~ date): 6/1/2023
Ready for final payment (~~days or~~ date): 6/30/2023

[Increase] [Decrease] of this Change Order:
\$ _____

[Increase] [~~Decrease~~] of this Change Order:
Substantial completion (~~days or~~ date): 7/15/2023
Ready for final payment (~~days or~~ date): 7/31/2023

Contract Price incorporating this Change
\$ _____

Contract Times with all approved Change Orders:
Substantial completion (days or date): 7/15/2023
Ready for final payment (days or date): 7/31/2023

RECOMMENDED:
By: [Signature]
Engineer (Authorized Signature)

ACCEPTED:
By: _____
Owner (Authorized Signature)

ACCEPTED:
By: _____
Contractor (Authorized Signature)

Date: 6/6/2023

Date: _____

Date: _____

Approved by Funding Agency (if applicable):

Date: _____