

**Project Name** | Applewood Hills Golf Course Stormwater Reuse

**Date** | 8/03/2022

**To / Contact info** | BCWD Board of Managers

**Cc / Contact info** | Karen Kill, District Administrator

**From / Contact info** | Derek Lash

**Regarding** | Change Order No. 4

## Purpose

The purpose of this memorandum is to summarize the Contractor's request to extend the dates for Substantial Completion and Final Completion.

## Summary of Change Order No. 4

The Contractor (GM Contracting, Inc.) has requested the dates for Substantial Completion and Final Completion be extended to accommodate work following Xcel Energy's installation date of the project transformer that will provide power to the pump station. Xcel Energy completed the work on August 1<sup>st</sup>, well after their planned dates of June 26<sup>th</sup> and 27<sup>th</sup>.

The current completion dates are July 15, 2023 for Substantial Completion and July 31, 2023 for Final Completion. The Contractor has requested those dates be extended to October 15, 2023 and October 31, 2023 respectively.

## Requested Action

EOR requests the Board of Managers to approve Change Order No. 4 to extend the dates for Substantial Completion and Final Completion.

SECTION 006363

CHANGE ORDER

NO. 4

Date of Issuance: 08/03/2023 Effective Date: \_\_\_\_\_

Project: Applewood Hills Golf Course Stormwater Reuse	Owner: Brown's Creek Watershed District	Owner's Contract No.: <u>N/A</u>
Contract: <u>N/A</u>	Date of Contract: <u>3/22/2022</u>	
Contractor: <u>GM CONTRACTING, INC.</u>		Engineer's Project No.: <u>00041-0373</u>

**The Contract Documents are modified as follows upon execution of this Change Order:**

Description: CHANGE THE DATES FOR SUBSTANTIAL COMPLETION AND FINAL COMPLETION TO ACCOMODATE WORK FOLLOWING XCEL ENERGY'S INSTALLATION DATE OF THE PROJECT TRANSFORMER THAT WILL PROVIDE POWER TO THE PUMP STATION.

Attachments (list documents supporting change): N/A

**CHANGE IN CONTRACT PRICE:**

**CHANGE IN CONTRACT TIMES:**

Original Contract Price:  
\$ \_\_\_\_\_

Original Contract Times:  Working days  Calendar days  
Substantial completion (~~days or~~ date): 11/30/2022  
Ready for final payment (~~days or~~ date): 2/28/2023

[Increase] [Decrease] from previously approved Change Orders No. \_\_\_\_\_ to No. \_\_\_\_\_  
\$ \_\_\_\_\_

~~[Increase] [Decrease] from previously approved Change Orders No. N/A to No. N/A:  
Substantial completion (days): N/A  
Ready for final payment (days): N/A~~

Contract Price prior to this Change Order:  
\$ \_\_\_\_\_

Contract Times prior to this Change Order:  
Substantial completion (~~days or~~ date): 7/15/2023  
Ready for final payment (~~days or~~ date): 7/31/2023

[Increase] [Decrease] of this Change Order:  
\$ \_\_\_\_\_

[Increase] ~~[Decrease]~~ of this Change Order:  
Substantial completion (~~days or~~ date): 10/15/2023  
Ready for final payment (~~days or~~ date): 10/31/2023

Contract Price incorporating this Change  
\$ \_\_\_\_\_

Contract Times with all approved Change Orders:  
Substantial completion (days or date): 10/15/2023  
Ready for final payment (days or date): 10/31/2023

RECOMMENDED  
By: *Jack J. Bush*  
Engineer (Authorized Signature)

ACCEPTED:  
By: \_\_\_\_\_  
Owner (Authorized Signature)

ACCEPTED:  
By: \_\_\_\_\_  
Contractor (Authorized Signature)

Date: 08/03/2023

Date: \_\_\_\_\_

Date: \_\_\_\_\_

Approved by Funding Agency (if applicable):

Date: \_\_\_\_\_